



Safe & Sound Bridge Construction

The new bridges being constructed under the Safe & Sound Bridge Improvement Program include a variety of designs, but the vast majority use precast elements. This strategy of MoDOT’s design-build contractor, KTU Constructors, simplified the design process and created economies of scale that enabled MoDOT to maximize the number of bridges to be constructed to deliver a systemwide improvement. It also speeds the construction process, thereby minimizing inconvenience to users caused by bridge closures. Closure durations average 40 days, or half what a normal bridge replacement would require.

Bridge Types:	Adjacent Core Slab	196	NU Girder	6
	Adjacent Box Beam	117	Flat Slab	17
	Adjacent CS/BB	45	Box Culvert	15
	Spread Core Slab	80	Pipe Culvert	1
	Spread Box Beam	42	Super Cor	1
	Spread CS/BB	23	<u>Prestressed Slab</u>	<u>3</u>
	Steel Girder	8	TOTAL	554

These pictures illustrate the most common steps in the construction process.

Prestressed Girder Fabrication

The girders are fabricated prior to road closure and a variety of facilities. This picture shows the prestressing strands, reinforcement and the voids prior to casting.



Traffic Control

MoDOT staff establishes the detour route, closes the road and installs all appropriate signage.



Demolition

After demolition is complete, steel is sent to a metal recycler and clean concrete rubble is reused for embankment protection.



Using a cutting torch, a worker removes rebar from the old concrete.

The design-build portion of the Safe & Sound program (554 new bridges) will recycle 9,000 tons of steel and 160,000 tons of concrete.



Access

After a week of work at this site, the old bridge had been removed and a temporary access road constructed.



Pile Driving

Driving pile through silt and soil to provide a solid base for the bridge's foundation.

In the foreground of the picture at right is what's left of timber piles from the old bridge.



Piling being driven here is called H-pile, because the steel is shaped like the letter H.

Some site conditions call for the use of pipe pile, which is driven to bedrock and then filled with concrete.



Formwork for Bents, Abutments

Once piles are in place, abutments and bents can be formed up for concrete.



Abutments

One abutment has been poured and the other form is being prepared to accept concrete.



Reinforcing Steel

Steel rebar gives concrete its strength.



Pouring Concrete

Placing concrete in a formed bent cap.



Abutments and Bents In Place, Ready to set beams

Some designs use beams set side-by-side. Others spread the beams with precast concrete panels set inbetween.



Rock Blanket

Rock blanket is placed before beams to protect slopes beneath bridge. Slope beneath bridge would not be accessible once beams are in place.



Setting Precast Beams

Because of the beam's weight and length, and the site conditions the contractor is using two cranes to set the beams in place.



Some bridges require the use of a beam-launching system to set beams.



All Beams in Place

The exterior beams have exposed steel to reinforce the concrete barrier wall when it is added to the structure.



Concrete Deck

Bridges that carry high volumes of traffic (more than 1,000 vehicles/day) receive a concrete deck. Steel is green because it is epoxy-coated to protect against corrosion.



Barrier Wall

After the deck is in place, workers 'slip-form' the concrete barrier wall.



Waterproof Membrane

On decks that will have an asphalt driving surface, a waterproof membrane is placed over the concrete beams prior to asphalt application.



Asphalt Deck

Bridges that carry lower traffic volumes receive an asphalt deck.



Roadway

Asphalt or concrete is used to tie the new bridge back into the existing roadway with a smooth transition.



Site Cleanup

After the bridge construction is completed, guardrail is installed and the site is backfilled, regraded, seeded and mulched.



Finishing Touches

After the contractor has completed his work at the site, MoDOT paints the roadway stripes.

