



# Route 141 Community Advisory Group

May 31, 2012



Justin Brooks, P.E.  
Senior Project Manager  
Fred Weber, Inc.

Office: 314-792-6931  
jlbrooks@fredweberinc.com



# Goals and Objectives

- Provide periodic updates on Route 141 project
- Obtain feedback concerning project
- Seek input on elements that can be incorporated into the project



# Meeting Agenda

- Introductions
- Progress Update
- Project Schedule
  - Rt 141 Opening
  - Ladue Rd Opening
  - Removal of Parkway Intersection
  - Woods Mill Rd Schedule




# MoDOT Route 141 Progress Update

- Ladue Interchange Update
- Olive Interchange Update
- Mainline Rt 141 Update



# Ladue Interchange Update



Route 141 @ Ladue Rd. Staging

- Stage 3**
- Re-Open Ladue and Ramp SW East of Woods Mill onto new Ladue (South of LL)
  - Open Ramps 1+02.00 and 4 to Ladue and Route 141 Traffic
  - Open MI Route 141 from 272+00 to 343+00
  - Construct Wkld Drains @ Ladue and Last/West Connector Ramps West of Woods Mill Road
  - Construct Inlet Road Detour @ NW end of Ladue/Woods Mill Road-Place Inlet Traffic on Detour
  - Construct Well A2842, Stone Columns @ A2842, and Complete Bridge A2801
  - Construct Grading, Drainage, and Paving for Ladue Road from 18+74 to 30+00 including Ladue and Connector ramp (includes RW 000)
  - Construct Grading, Drainage, and Paving for Woods Mill Road from 10+00 to 96+57 (includes RW 000)
  - Construct Inlet (North Hill) from 0+00 to 15+00
  - Construct Meyville Creek Bypass Inlet
  - Remove 141 Temporary Bypass Detour on South End
  - Construct Ladue Road Inlet to Existing Ladue @ Cross Hills Drive

STAGE 3	
STRUCTURES	
ROADWAY	
COMPLETED STRUCTURES	
COMPLETED ROADWAY	
REMOVE	

**ROUTE 141**  
Ladue Road Staging Plan - Stage 3

Drawn By: MRS  
Date: 11/02/10  
Scale: 1"=100'



# Ladue Progress Pictures



# Median on East Ladue Rd



# Ladue Rd Bridge over WMR



# WMR South of Ladue Rd



# WMR North of Ladue Rd



# Ladue Rd West of WMR





# Rt 141 and Olive Blvd



# Olive Ramps



# Soundwall at Olive



# Ladue Farm Rd



# Rt 141 Looking South toward Parkway



# Landscaping Along Rt 141



# Detention Basin Near Land O Woods Dr



# Rt 141 Looking North toward Olive



# Fred Weber Schedule

- July 14<sup>th</sup>, 2012 Traffic Switch
- All Routes Open to Traffic
- Project Completion





July 14<sup>th</sup>, 2012

- Open Rt 141 from St. Lukes to Maryland Heights Expressway
- Open Ladue Farm Rd Ramp
- Open Rt 141/Olive Interchange
- Partially Open Rt 141/Ladue Rd Interchange





July 14<sup>th</sup>, 2012

- Close WMR from Parkway to St. Lukes Hospital Drive
- Remove Temporary Parkway Intersection
- Remove Ladue Rd Bypass
- Access new Rt 141 from Olive
- Access Ladue from new Rt 141





# All Routes Open to Traffic

- Open Woods Mill Rd in Mid-August
- Access to new Rt 141 & Ladue from Woods Mill Rd will then be available



# Project Completion

- Finish Landscaping, Painting & Final Cleanup in Fall 2012
- FWI Plans to Complete Work by End of 2012



Questions?

