Blue Parkway Intechange J4I1641D

	2008			2009												2010					
	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June
Grading for Blue Parkway Interchange	I-470 Traffic - narrow lanes																				
Paving for Blue Parkway Interchange						I-470 Narrow Lanes	Douglas Rd to I-470W ramp will have NO acceleration lane. YIELD at I-470.	50W to 470E & 470W to 50W Closed		Narrow Lanes											
Signing, Striping, Guardrail, Barrier								Minimal impact to traffic													
Mech. Stabilized Earth Walls - Main St. Bridge					Minimal impact to traffic																
Bridge on I-470 over Main St improvements			I-470 Traffic - narrow lanes			I-470 Lane closures after 8:00 PM		Lane closures after 8:00 PM. Traffic will shift for new wearing surface on I-470.													
EB & WB Connectors (Substructure, girders, deck)	Minimal impact to traffic. Girders and deck panels that require closures will be set after 8:00 PM.																				
EB & WB Connector (barrier, stripe, pavement)									Minimal impact to traffic						Minimal impact to traffic						
Rock Fill			Minimal impact to traffic																		
Mech. Stabilized Earth Walls - Ramps & I-470					Minimal impact to traffic																
50 EB to 470 WB Ramp Relocation																		50 E to I-470 W Ramp CLOSED			
Signing, Guardrail, Striping, and Barrier																		Minimal impact to traffic			

Completed by Aug 14, 2009

Completed by June 30, 2010

CLOSURES / TRAFFIC IMPACT